

11 Greenway Plaza, 22nd Floor Houston, Texas 77046 USA Phone: 713.965.0608

713.961.4571 Fax:

2017 BOND PROJECTS - BOARD UPDATE

Northbrook High School

Addition and Renovations

Spring Branch Independent School District

PBK Project No. 18379 February 28, 2019



1) PROJECT TEAM:

Owner: Spring Branch ISD Director: Travis Stanford SBISD Project No. 67220 Kris Drosche Project Manager:

Architect: **PBK** Principal-in-Charge: **Brandon Ross**

> **Project Manager:** Max Buja

CM@Risk: **TBD**

2) GENERAL SCOPE OF WORK:

Addition of a classroom wing to the existing school. Also included are safety & security, roof replacement and site improvements for the campus.

3) BOND PLAN PROJECT TIMELINE:

The following project is included in year one of the bond program. The Project Advisory Team is involved from the Schematic Design (SD) to the Design Development (DD) phase.

MARCH 2019 - OCTOBER 2019
MARCH 2019 - MAY 2019
MAY 2019 - AUGUST 2019
FEBRUARY 2019 - MARCH 2019
AUGUST 2019 – OCTOBER 2019
OCTOBER 2019 – DECEMBER 2019
DECEMBER 2019 - FEBRUARY 2020
FEBRUARY 2020 - AUGUST 2021
FEBRUARY 2020 - AUGUST 2021



4) PROJECT STATUS OVERVIEW

Initial fact finding meetings have been held with the principal and staff in advance of the PAT meetings that will begin later this month. The CM@R process is continuing. Design team is conducting site surveys of the campus. PAT meetings to begin later this month.



11 Greenway Plaza, 22nd Floor Houston, Texas 77046 USA Phone: 713.965.0608

713.961.4571 Fax:

5) PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

The following activities have taken place:

- Fact finding meetings with principal and staff.
- CM@R process underway.
- Site surveys are being conducted.

6) <u>NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES</u>:

- PAT meetings are to begin this month.
- Site surveys are to continue with the design team.
- CM@R process to continue.

7) PHOTOGRAPHS:



Fact Finding Meeting



Fact Finding Meeting