



## 2017 BOND PROJECTS – BOARD UPDATE

### Bunker Hill ES Replacement

Spring Branch Independent School District

Stantec Project No. 214000788

September 30, 2022

#### 1) PROJECT TEAM:

Owner:	Spring Branch ISD	Assoc. Supt. For Operations:	Travis Stanford
SBISD Project No.	67224	Project Managers:	Geoff Bay
Architect:	Stantec Architecture, Inc.	Partner-in-Charge:	Jennifer Henrikson
		Project Manager:	Gary Dunn
CM@Risk:	Durotech		

#### 2) GENERAL SCOPE OF WORK:

Replacement of Bunker Hill Elementary School with new 700 student campus on existing site. Scope includes demolition of existing campus, construction of new building and associated site work.

##### **Off-Site Transition:**

Transition will be done on-site as determined feasible in Summer 2019 Test Fit Study

#### 3) BOND PLAN PROJECT TIMELINE:

PROJECT ADVISORY TEAM	JANUARY 2020 – AUGUST 2020
CM@R SELECTION	MARCH 2020
PROGRAMMING/FACT FINDING	OCTOBER 2019 – DECEMBER 2019
SCHEMATIC DESIGN	JANUARY 2020 – APRIL 2020
DESIGN DEVELOPMENT	APRIL 2020 – JUNE 2020
CONSTRUCTION DOCUMENTS	JUNE 2020 – SEPTEMBER 2020
PERMIT RECEIVED	JANUARY 2021
BIDDING / BOARD APPROVAL	SEPTEMBER 2020 – NOVEMBER 2020
<b>CONSTRUCTION PHASE</b>	<b>DECEMBER 2020 – DECEMBER 2022</b>
OCCUPANCY	JULY 2022

Current  
Point

#### 4) PROJECT STATUS OVERVIEW

Project is in Construction phase.

#### 5) PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

- Playground Installation
- City Detention Addition Project
- Landscaping
- Phase II Sitework



**Stantec**

Stantec Architecture Inc.  
910 Louisiana Street, Suite 2600, Houston TX 77002

**6) NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- Complete Landscaping
- Complete Playground Installation
- Complete City Detention Addition

**7) PHOTOGRAPHS:**

Grand Opening Celebration



## Grand Opening



## Dining Wall Graphic





Grass in Courtyards



Trees Installed along West side of building





## Landscaping



## Gaga Pit





## Playground Installation









