

11 Greenway Plaza, 22nd Floor Houston, Texas 77046 USA Phone: 713.965.0608

713.961.4571 Fax:

2017 BOND PROJECTS - BOARD UPDATE

Spring Woods High School

System Upgrades and Renovations

Spring Branch Independent School District

PBK Project No. 18147

May 31, 2019



1) PROJECT TEAM:

Owner: Spring Branch ISD Director: **Travis Stanford** Kris Drosche SBISD Project No. 67210 Project Manager:

Architect: **PBK** Principal-in-Charge: **Brandon Ross**

> Project Manager: Max Buja

CM@Risk: Satterfield & Pontikes Construction, Inc.

2) GENERAL SCOPE OF WORK:

Replacement of the HVAC system and renovations to the Cafeteria and Library. Also included are safety & security, structural repairs and site improvements for the campus.

3) BOND PLAN PROJECT TIMELINE:

The following project is included in year one of the bond program. The Project Advisory Team is involved from the Schematic Design (SD) to the Design Development (DD) phase.

PROJECT ADVISORY TEAM	AUGUST 2018 - DECEMBER 2018		
SCHEMATIC DESIGN	AUGUST 2018 - OCTOBER 2018		
DESIGN DEVELOPMENT	OCTOBER 2018 - DECEMBER 2018		
CM@R SELECTION	NOVEMBER 2018 – FEBRUARY 2019		
CONSTRUCTION DOCUMENTS	NOVEMBER 2018 – FEBRUARY 2019		
PERMIT RECEIVED	FEBRUARY 2019 - MAY 2019		
BIDDING / BOARD APPROVAL	FEBRUARY 2019 - MAY 2019		Current
CONSTRUCTION PHASE	MAY 2019 - AUGUST 2020		Point
OCCUPANCY	MAY 2019 - AUGUST 2020		

4) PROJECT STATUS OVERVIEW

Guaranteed maximum price for the project is being finalized with the construction team.



11 Greenway Plaza, 22nd Floor Houston, Texas 77046 USA Phone: 713.965.0608 Fax: 713.961.4571

5) PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

The following activities have taken place:

GMP pricing for the project under development with the CM@R.

6) NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:

- Board to receive recommended GMP contract for the project.
- CM@R to mobilize on site.

7) PHOTOGRAPHS:



Exterior Library Rendering



Interior Cafeteria Rendering