Great schools. Great community.

# **BOND**2017

Spring Branch ISD



2017 Bond Program
Bond Oversight Committee (BOC)

**November 11th, 2020** 

### **Agenda**

- Introductions
- Finance Updates
- Technology Updates
- Planning & Construction Updates
- Questions from the BOC



#### **Introductions:**

#### **District Staff**

Dr. Jennifer Blaine, Superintendent of Schools Jennifer.Blaine@springbranchisd.com

Christine Porter, Associate Superintendent for Finance Christine.Porter@springbranchisd.com

Christina Masick, Associate Superintendent for Technology <a href="mailto:Christina.Masick@springbranchisd.com">Christina.Masick@springbranchisd.com</a>

Stephen Johnston, Technology Manager of Bond Projects Stephen.Johnston@springbranchisd.com

Kristin Craft, Associate Superintendent for Academic Performance & Support Kristin.Craft@springbranchisd.com

Travis Stanford, Associate Superintendent for Operations Travis.Stanford@springbranchisd.com

#### **BOC Co-Chairs**

Lewis Gissel - <u>lgissel3@gmail.com</u> Kathy Goss - <u>johngoss4@aol.com</u>



#### **Finance Updates:**

#### **Expenditures**

 July – September 2020
 \$ 45,291,272

 April – June 2020
 \$ 51,735,757

 Inception through Sept. 2020
 \$ 160,593,094

#### **Interest Earnings**

 July – September 2020
 \$ 945,340

 April – June 2020
 \$ 1,232,988

 Inception through Sept. 2020
 \$ 9,203,155

#### Issuance

 Issued June 2018
 \$ 146,000,000

 Issued October 2019
 \$ 255,000,000

 Issuance November 2020
 \$ 169,000,000

 Authorized but Unissued - 10/31/20
 \$ 328,400,000



#### **Finance Updates:**

**Recap of Series 2020 Bond Sale** 

The third bond sale will provide \$169 million for construction projects.

The bond sale was at a true interest cost to the district of 1.82%

Series 2018	\$146,000,000	3.67%
Series 2019	\$255,000,000	2.52%
Series 2020	\$169,000,000	1.82%

Bond ratings were affirmed at "Aa1" and "AA" by Moody's and S&P

Bond ratings were "Aaa" and "AAA" with the Texas PSF guarantee



#### **Technology Updates:**

#### **Four Major Project Areas**

- Lifecycle Refresh
- Safety & Security
- Network and Infrastructure Lifecycle Replacements
- Technology



#### **Technology Updates:**

#### **Lifecycle Refresh - Student**

- Elementary
  - Deployed 12,676 devices to students for SY2020-2021
  - Yearly Process
    - Schools receive student device allotment January
    - Student device request process opens February
    - Device requests close May
    - New devices in classrooms before start of school –August
  - Spring 2021 One-year change to process
    - Operation Connectivity Collaboration between TEA and Region 4 to bridge the digital divide
      - TEA and Harris County will now pay 100% of the cost of devices
      - 5,000 hotspots Delivered to secondary and elementary campuses in September
      - 9,300 iPads Delivered to elementary campuses in October
      - 7,500 Chromebooks Goal to deliver to elementary campuses by end of December
        - Largest deployment from start-to-finish for SBISD



#### **Technology Updates:**

#### **Lifecycle Refresh – Student (continued)**

- Secondary
  - Deployed 15,531 devices to students for SY2020-2021
  - Replaced HS Journalism Computers
    - Mixture of iMacs (125) and MacBook's with monitors (60) to accommodate virtual learning
    - MHS, NHS, SHS, SWH
- Adult Devices
  - Target out-of-warranty (>5 years) devices
  - Instructional and Non-Instructional Staff
    - Replaced approximately 3,000 computers to date
    - Intentionally targeting high schools to support floating teachers
  - Goal is 100% of devices less than 5 years old
  - To support virtual learning and business continuity, approximately 400 laptops were deployed to employees who would traditionally use a desktop



#### **Technology Updates:**

#### **Safety & Security**

- Extended Network Availability
  - Phase 1 Feasibility Study Completed Fall 2018
  - Phase 2 Pilot LTE Network
    - Next Steps Run fiber and install equipment
  - Other Extended Network Options
    - Wi-Fi enabled busses deployed at 5 elementary locations and 10 community partners for SY21
    - Outdoor access points to cover to district property lines
      - All PreK Centers and Secondary Campuses



#### **Technology Updates:**

#### **Infrastructure**

- Interactive Projector Updates
  - Updated Educational Specifications December 2019
    - Activpanels in all existing classrooms to bring up to district standards
    - Brightlink projector with writable wall surface in new buildings
  - Activboard Replacement Project June 2020 January 2021
    - Completed
      - BBS, EWE, HBE, HME, LLS, MWE, NHE, PPS, PSE, SBE, SOE, SOM, SSE, SWE, SWM, SWH, TCE, TWE, WCE, WVE, WWE, WWS
    - November installations
      - BND, MMS, NHS, NMS, RGE, SBM, SHS
    - December installations
      - DAEP, MHS
    - January installations
      - SFM, WAIS



### **Technology Updates:**

#### **Infrastructure and Other Technology Projects**

- Storage Refresh Completed October 2020
  - Multi-level, multi-site online and offline daily backups (e.g. "Air Gap")
  - Geographical diversity
- Future Projects
  - Multiple RFPs under Code of Silence
    - Wired and Wireless
    - Planning in SY2021 for implementation in SY2022
      - Goal to move all indoor spaces from AC to most advanced standard WiFi6
      - Expand coverage to include all Elementary outdoor spaces property line-to-property line
  - Streaming Capabilities for Campuses SY2022
    - Encoders purchased for each school



#### **Planning & Construction Updates:**

School: Pre-K Centers, Tiger Trail & Wildcat Way

**Scope of Work:** Chiller Replacement & Courtyard Lighting Project

**Project Manager**: Kris Drosche

**Architect/Engineer**: Johnston, LLC - **Contractor**: CA Walker

**Status:** Project is completed.



#### **Planning & Construction Updates:**

School: Pre-K Centers, Tiger Trail & Wildcat Way



**Tiger Trails – New courtyard lighting** 



Wildcat Way - New chillers and piping



#### **Planning & Construction Updates:**

**School: Buffalo Creek ES** 

**Scope of Work:** Renovation Project

**Project Manager:** Kris Drosche


**Architect/Engineer:** Huckabee & Associates, Inc. - **Contractor**: Division One Construction

**Status:** Project is currently in Construction Phase.



### **Planning & Construction Updates:**

**School: Buffalo Creek ES** 





New graphics in main lobby

**New furniture installed in Library** 



### **Planning & Construction Updates:**

**School: Buffalo Creek ES** 





New collaboration area - new lighting, clerestory and paint



#### **Planning & Construction Updates:**

**School: Treasure Forest ES** 

**Scope of Work:** Renovation Project

**Project Manager:** Kris Drosche

**Architect/Engineer:** Huckabee & Associates, Inc. - **Contractor**: Division One Construction

**Status:** Project is currently in Construction Phase.



### **Planning & Construction Updates:**

**School: Treasure Forest ES** 







New graphics in main lobby

### **Planning & Construction Updates:**

**School: Treasure Forest ES** 





**New Library with functioning skylight** 



### **Planning & Construction Updates:**

**School: Treasure Forest ES** 





New collaboration area - new lighting, clerestory and paint



### **Planning & Construction Updates:**

**School: Treasure Forest ES** 





New collaboration area - new lighting, clerestory and paint



#### **Planning & Construction Updates:**

**School: Bunker Hill ES** 

**Scope of Work:** New Construction/Replacement Campus

**Project Manager:** Kris Drosche & Noel Moreno

**Architect/Engineer:** Stantec Architects - **Contractor**: Durotech

**Status:** Project is currently in the Design Phase.



### **Planning & Construction Updates:**

**School: Bunker Hill ES** 



**Aerial 3D view campus** 



#### **Planning & Construction Updates:**

**School: Cedar Brook ES** 

Scope of Work: Renovation Project and Classroom Addition

**Project Manager:** Max Buja

**Architect/Engineer:** Huckabee & Associates, Inc. - **Contractor**: Satterfield & Pontikes

**Status:** Project is currently in Construction Phase.



### **Planning & Construction Updates:**

**School: Cedar Brook ES** 





**New Library with functioning skylight** 



### **Planning & Construction Updates:**

**School: Cedar Brook ES** 





New collaboration area - new lighting, clerestory and paint



### **Planning & Construction Updates:**

**School: Cedar Brook ES** 





New collaboration area - new lighting, clerestory and paint



#### **Planning & Construction Updates:**

**School: Hunters Creek ES** 

**Scope of Work:** New Construction/Replacement Campus

**Project Manager:** Kris Drosche, Noel Moreno & Travis Stanford

**Architect/Engineer:** Pfluger Associates, L.P. - **Contractor**: Brookstone

**Status:** Project is currently in Construction Phase.



### **Planning & Construction Updates:**

**School: Hunters Creek ES** 





**Exterior building progress** 



#### **Planning & Construction Updates:**

**School: Hunters Creek ES** 





**Interior building progress** 

**Dining area and stage progress** 

BOND

2017
Spring Branch ISD

#### **Planning & Construction Updates:**

**School: Nottingham ES** 

**Scope of Work:** New Construction/Replacement Campus

**Project Manager**: Noel Moreno & Kris Drosche

**Architect/Engineer**: PBK Architects - **Contractor**: TBD

**Status:** Project is currently in Design Phase.



### **Planning & Construction Updates:**

#### **School: Nottingham ES**

Nottingham ES will be the third school out of nine elementary school replacement projects in the 2017 Bond Program. The new school will be built on-site adjacent to the existing school. The students and staff will remain onsite during the replacement project.





#### **Planning & Construction Updates:**

**School: Landrum MS** 

**Scope of Work:** New Construction/Replacement Campus

**Project Manager**: Kris Drosche & Travis Stanford

**Architect/Engineer**: Stantec Architects - **Contractor**: Durotech

**Status:** Project is currently in Construction Phase.



### **Planning & Construction Updates:**

**School: Landrum MS** 





#### **Planning & Construction Updates:**

**School: Landrum MS** 





Front Classrooms (south side)

**Gym/locker rooms (northeast)** 



### **Planning & Construction Updates:**

**School: Landrum MS** 





**Learning courtyard** 

Sky bridge (second floor)



#### **Planning & Construction Updates:**

**School: Spring Forest MS** 

**Scope of Work:** Renovation Project


**Project Manager**: Noel Moreno

**Architect/Engineer**: IBI Group - **Contractor**: Purcell **Status:** Project is currently in Construction Phase.



#### **Planning & Construction Updates:**

**School: Spring Forest MS** 






New front entrance iron gate



### **Planning & Construction Updates:**

**School: Spring Forest MS** 





New secure vestibule

New door & hardware



#### **Planning & Construction Updates:**

**School: Memorial HS** 

**Scope of Work:** Four Story Classroom Addition, System Upgrades and Renovation Project

**Project Manager**: Kris Drosche & Travis Stanford

**Architect/Engineer**: Stantec Architects - **Contractor**: Durotech

**Status:** Project is currently in Construction Phase.



#### **Planning & Construction Updates:**

**School: Memorial HS** 





October 30, 2020 aerial photos

### **Planning & Construction Updates:**

**School: Memorial HS** 





New four story building structure with the mechanical room on top



#### **Planning & Construction Updates:**

**School: Northbrook HS** 

Scope of Work: Classroom Additions and Renovation Project

Project Manager: Max Buja & Travis Stanford

**Architect/Engineer**: PBK Architects, Inc. - **Contractor**: Satterfield & Pontikes

**Status:** Project is currently in Construction Phase.



### **Planning & Construction Updates:**

**School: Northbrook HS** 






**Spring Branch ISD** 

Detention progress (the pipes are 5'-0" in diameter)

#### **Planning & Construction Updates:**

**School: Northbrook HS** 





**New addition site** 



#### **Planning & Construction Updates:**

**School: Spring Woods HS** 

Scope of Work: Major MEP Upgrades, Renovations to Library and Cafeteria

Project Manager: Kris Drosche & Max Buja

**Architect/Engineer**: PBK Architects, Inc. - **Contractor**: Satterfield & Pontikes

**Status:** Project is currently in Construction Phase.



### **Planning & Construction Updates:**

**School: Spring Woods HS** 






Renovated cafeteria with new graphics, terrazzo flooring and mechanical ductwork

**Planning & Construction Updates:** 

**School: Spring Woods HS** 




**West entry to Library** 

**Front entry to Library** 




#### **Planning & Construction Updates:**

**School: Spring Woods HS** 



**Learning stairs in the Library** 



Learning stairs looking toward the school stage area



#### **Planning & Construction Updates:**

**School: Stratford HS** 

**Scope of Work:** Renovation Project, Roof Replacement & New Auditorium

**Project Manager**: Max Buja & Travis Stanford

**Architect/Engineer**: PBK Architects, Inc. - **Contractor**: Satterfield & Pontikes

**Status:** Project is currently in Construction Phase.



#### **Planning & Construction Updates:**

**School: Stratford HS** 





View of the west side of the auditorium

View looking North toward the lobby area

BOND

2017
Spring Branch ISD

### **Planning & Construction Updates:**

**School: Stratford HS** 







View looking down on the front of stage area

#### **Planning & Construction Updates:**

**School: Gessner Complex Fuel Storage and Parking** 

**Scope of Work:** Replace the existing underground fuel storage system and additional parking

**Project Manager**: Kris Drosche

**Architect/Engineer**: Johnston LLC - **Contractor**: Bass

**Status:** This is project is currently in Construction Phase.



### **Planning & Construction Updates:**

**School: Gessner Complex Fuel Storage and Parking** 









**November 11, 2020** 

Spring Branch ISD Bunker Hill Elementary

Spring Branch ISD Bond Oversight Committee CD Phase Update





### Meeting Agenda:

#### 1. Introduction / Meeting Overview

Project Schedule: Current Update

**PAT Input**: Guiding Principles

#### 2. <u>Design Update</u>: Review Current Status of BHE Design

**Project Overview** 


BHE Design Plans: Site Plan + Floor Plan

BHE Design 3D Images: Exterior + Interior

**BHE Design 3D Animation:** Exterior + Interior

#### 3. Closing Remarks / Questions

#### **NEW BHE PROJECT SCHEDULE - DESIGN AND CONSTRUCTION**



# Bunker Hill ES | Guiding Principles Design Objectives from PAT:

1. Open and Welcoming feeling.

Inviting to and inclusive of the diverse community.

2. Embedded within Natural setting.

Connected with views and access to walkable neighborhood.


3. Student centered and Parent involved.

Celebrating excellence, achievement and tradition.

4. Flexible, Collaborative and Forward Thinking.

Responsive to Teaching and Learning objectives over time.

#### **BUNKER HILL ES - PROPOSED SITE PLAN**




#### 1. Perimeter Boundary / Security

- Site Access (Existing access points to campus remain as is)
- **Site Fencing** (6ft at Perimeter + Learning Plaza, 4 Vehicle Access Gates) b)
- **Building** (Main Front Entry, Back Secondary Entry) c)
- Service Yard at North end of site d)

#### 2. Traffic Flow

**Buses + Visitors** 

- **Pedestrian Walks** (3 points of entry)
- Parent Drive/Drop-off (NW corner from neighborhood) b)
- **Bus Drive/Drop-off** (SE corner from Taylorcrest) c)
- **Visitor Entry** (SE corner from Taylorcrest) d)
- Student Bike Racks (100 near Gym + 30 at Parent Drop-off) e)



#### **BUNKER HILL ES - PROPOSED FLOOR PLANS**






- **5** = Kindergarten
- 6 = 1st grade
- $5 = 2^{nd}$  grade
- $6 = 3^{rd}$  grade
- $5 = 4^{th}$  grade
- $6 = 5^{th}$  grade (5+1)
- 33 Classrooms Total

#### **Legend**

- Administration
- Media Center
- K-5th, SPED, Science
- Collaboration/Flex
- Dining Commons
- Gym / C. Play
- Art / Music
- Building Support
- Circulation







Bunker Hill ES Design Update ees. Exterior Views

The scale/height of front entry blends with the neighborhood park like setting and preserves existing trees. Glass entry vestibule at front entry is clearly defined extending an inviting welcome to visitors.



The building height steps up in scale from the 1-story portion front entry to the 2-story portion set back from the main pedestrian path under the Bus Drop-off canopy that borders the Learning Plaza green space.



Bunker Hill ES Design Update
Exterior Views 3

The use of materials and window design of the Library sets it apart from the other building parts.

The Library is the academic heart and central architectural feature and directly connects to the Learning Plaza.



The patio area provides an area for outdoor learning and space for parents when they visit their children and attend community activities on campus. The canopy provides shade and filters sunlight through the baffles.



Bunker Hill ES Design Update
Exterior Views 5

Art and Science has its own dedicated outdoor patio area with direct access to Learning Plaza. Students have direct access to the Bike Racks, Gym, Covered Play and extended activity zone.





**Bunker Hill ES Design Update** 

**Exterior Views** 

Parent Drop-off entrance has smaller entry plaza and landscaping elements like the front entry. The pedestrian plaza provides space for students in cars independent of the student walkers and bike riders...



West façade of the 2-story Classroom Wings provides natural light into the classroom corridors at the stairwells while maintaining minimal views to the neighboring properties to the west.





#### **View at West Façade: Learning Communities / Courtyards**

The view along the parent drive stacking lane is a rhythm of Classroom Wings and Learning Courtyards. Trees screen the building and there is limited amounts of glass on this side of the new school.




Bunker Hill ES Design Update
Exterior Views

8

Outdoor Learning Community Courtyards have a combination of hardscape and landscape elements supporting a variety of activities (learning, socializing, connecting with nature) including a covered canopyarea.



### **BUNKER HILL ES - 3D INTERIOR IMAGES REVIEW**



The School Lobby reinforces the school identity. The Main Corridor is filled with colors found in nature and provides immediate visual connection to the Library plus views to the Learning Community Courtyard.



Interior finish colors and textures reflect the natural park like campus setting. The connection to the outdoor Learning Plaza is heightened by the large glass view and exterior stone wall with reading nooks.



Bunker Hill ES Design Update Interior Views 3


Flexible furniture provides a variety of individual and group spaces within the Library. Large amount of glazing provides interior views to the 2-story Learning Community and outdoor Learning Courtyard beyond.



**Bunker Hill ES Design Update** 



Students, teachers and parents are invited to flex zones and collaborative areas along the main circulation path with views to outdoor. Color is used as wayfinding for the 2-story grade level wings.



Bunker Hill ES Design Update Interior Views 5

This multi-purpose area provides space for student dining and large group assembly acoustical softening at stage wall and ceiling areas. The Commons is directly connected to the outdoor Learning Plaza.





Each Grade Level Classroom Wing has its own Collaboration Space near the Main Corridor for easy supervision. Floor 1 has direct access to courtyard. Floor 2 overlooks into the courtyard.



Classroom wall facing the corridor has large view windows for easy supervision of the collaboration space. Flexible student furniture and casework is consistent among grade level classrooms.



#### **Learning Community: Classroom View to Exterior**

The presentation wall is located on the entry wall of each classroom. The furniture is flexible and easy to re-arrange for collaborative work. Classroom exterior wall has north/south view windows to the exterior.



### **BUNKER HILL ES - 3D ANIMATION VIDEO**



### **Questions from the Bond Oversight Committee**





### **Thank You**

The next quarterly BOC meeting will be held:

**February 17**th, **2021** 

Dinner will be served at 5:30 pm

Meeting will began at 6:00 pm

